1st and Final bill

Name of work: Improvements to roads and drains balance main and cross roads of Mathru layout ward no -04.

Work Order No: BBMP / EE/ YNK.D / E-PMT-05 /W.O / 00208 /2020-21 dt: 11-01-2021.

JOB NUMBER: 004-21-000024.

Estimate Cost: 100.00 lakhs.

AS No: EE/ YNK.D/ AS / 26 /2020-21 dt :18-8-2020.

TS No : CE / YNK.Z/ TS / 100 /2020-21 dt : 28-8-2020.

Name of Contractor : Sri Murulidhara C R

PRE - MEASUREMENTS

Sl No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications(I No-19.1, P No-143), 8km lead	Cum							
	6th cross LHS No 73/74		1	30.00	1.20	0.90	32.40		
			1	12.00	1.20	1.00	14.40		
	RHS		1	30.00	1.20	0.90	32.40		
			1	12.00	1.20	1.00	14.40		
	RHS		1	30.00	1.20	0.90	32.40		
			1	8.00	1.20	1.00	9.60		
			1	30.00	1.20	0.90	32.40	c/f	
			1	30.00	1.20	1.00	36.00		
			1	30.00	1.20	1.00	36.00		
			1	30.00	1.20	1.00	36.00		
			1	30.00	1.20	1.00	36.00		
			1	30.00	1.20	1.00	36.00		
			1	30.00	1.20	1.00	36.00		
			1	30.00	1.20	1.00	36.00		
			1	9.00	1.20	0.90	9.72		
	culvert								
			1	6.50	1.50	1.20	11.70		
			1	7.00	1.50	1.20	12.60		
	for rain water harvesting pits 3.14 x0.90 x0.90 / 4 = 0.63 x 1.80 = 1.13						1.13		
							419.15		

Ramanarjeevi.L
18/01/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			2	1.80			3.60		
							3.60		
8	Providing of Geonets for Rain Water Harvesting pit on top of the filter media as specified indrawings or as approved by Engineer Incharge. Data Rate	Sqm							
			1	0.62			0.62		
							0.62		
9	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications.	Cum							
	6th cross LHS No 73/74		1	30.00	1.10	0.15	4.95		
			1	12.00	1.10	0.15	1.98		
	RHS		1	30.00	1.10	0.15	4.95		
			1	12.00	1.20	0.15	2.16		
	RHS		1	30.00	1.10	0.15	4.95		
			1	8.00	1.10	0.15	1.32		
			1	30.00	1.10	0.15	4.95		
			1	30.00	1.10	0.15	4.95		
			1	30.00	1.10	0.15	4.95		
			1	30.00	1.10	0.15	4.95		
			1	30.00	1.10	0.15	4.95		
			1	30.00	1.10	0.15	4.95		
			1	30.00	1.20	0.15	5.40		
	culvert		1	9.00	1.20	0.15	1.62		
			1	6.50	1.50	0.15	1.46		
			1	7.00	1.50	0.15	1.58		
							60.07		

CAFE

Ramaranjeeva.

30/01/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಸಂಖ್ಯೆ-2
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Description of item	Unit	No	L	B	D	Qty	Rate	Amount
		1	30.00	(5.0+5.3)/2		154.50		
		1	30.00	(5.3+5.0)/2		154.50		
		1	30.00	(5.0+5.3)/2		154.50		
		1	30.00	(5.3+5.0)/2		154.50		
		1	20.00	(5.3+5.0)/2		103.00		
						5953.83		
KSRRB M500-17. Providing and laying Dense Graded Bituminous Macadam using crushed aggregates of crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete in all respects complete as per specifications. MORTH Specification No,507. Using 100/120 TPH capacity HMP with sensor paver Gr-II (50mm to 75mm) with 4.5% VG-30 Bitumen (Page No. 160. I.No-21.17.6)	Cum							
mathru layout 7th cross road KB kantharaju house road LHS		1	30.00	(1.5+1.2)/2	0.05	2.03		
		1	30.00	(1.2+1.3)/2	0.05	1.88		
		1	30.00	(7.2+5.3)/2	0.05	9.38		
		1	30.00	(5.3+6.4)/2	0.05	8.78		
		1	30.00	(6.4+6.5)/2	0.05	9.68		
		1	30.00	(6.5+6.4)/2	0.05	9.68		
		1	30.00	(6.4+5.4)/2	0.05	8.85		
		1	30.00	(5.4+5.7)/2	0.05	8.33		
		1	30.00	(5.7+5.6)/2	0.05	8.48		
		1	30.00	(5.6+5.8)/2	0.05	8.55		
		1	30.00	(5.8+5.7)/2	0.05	8.63		
		1	22.00	(1.3+1.5)/2	0.05	1.54		
RHS		1	30.00	(1.5+1.2)/2	0.05	2.03		
		1	30.00	(1.2+1.3)/2	0.05	1.88		
		1	22.00	(1.3+1.5)/2	0.05	1.54		
mathru layout 6th cross road gurukrupa residency LHS		1	30.00	(1.5+1.2)/2	0.05	2.03		
		1	30.00	(1.2+1.3)/2	0.05	1.88		
		1	30.00	(1.3+1.3)/2	0.05	1.95		
		1	25.00	(6.0+5.7)/2	0.05	7.31		
		1	30.00	(5.7+5.2)/2	0.05	8.18		
		1	30.00	(5.2+6.3)/2	0.05	8.63		
		1	30.00	(6.3+5.3)/2	0.05	8.70		
		1	30.00	(5.3+5.4)/2	0.05	8.03		

Ranganjeevich.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ

Description of item	Unit	No	L	B	D	Qty	Rate	Amount
		1	27.00	(5.4+6.8)/2	0.05	8.24		
		1	30.00	(6.3+6.2)/2	0.05	9.38		
		1	12.00	(6.2+6.0)/2	0.05	3.66		
RHS		1	30.00	(1.5+1.2)/2	0.05	2.03		
		1	30.00	(1.3+1.5)/2	0.05	2.10		
		1	30.00	(1.5+1.2)/2	0.05	2.03		
mathru layout 3rd cross road		1	30.00	(6.3+6.3)/2	0.05	9.45		
		1	5.20	(9.2+6.6)/2	0.05	2.05		
		1	30.00	(5.0+5.1)/2	0.05	7.58		
		1	30.00	(5.1+5.3)/2	0.05	7.80		
		1	25.00	(5.3+5.7)/2	0.05	6.88		
		1	30.00	(5.6+4.2)/2	0.05	7.35		
		1	30.00	(4.2+4.3)/2	0.05	6.38		
		1	30.00	(4.3+5.0)/2	0.05	6.98		
		1	30.00	(5.0+5.3)/2	0.05	7.73		
		1	9.00	(5.3+5.0)/2	0.05	2.32		
						229.81		

Ramanjeevaiah.

10/03/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

1st and Final bill

ne of work: Improvements to roads and drains balance main and cross roads of Mathru out in ward no -04.

rk Order No: BBMP / EE/ YNK.D / E-PMT-05 /W.O / 00208 /2020-21 dt: 11-01-2021.

B NUMBER: 004-21-000024.

timate Cost: 100.00 lakhs.

No: EE/ YNK.D/ AS / 26 /2020-21 dt :18-8-2020.

No : CE / YNK.Z/ TS / 100 /2020-21 dt : 28-8-2020.

me of Contractor : Sri Murulidhara C R

MEASUREMENTS

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications (I No-19.1, P No-143), 8km lead	Cum							
	Premeasument Recorded vide excel sheet page no 1						419.15		
							419.15	225.61	94564.00
2	Filling in foundation with granite/trap broken metal 100mm and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications.a) 40mm Jelly	Cum							
	Premeasument Recorded vide excel sheet page no 2						0.25		
							0.25	1992.25	498.00
3	b) 20 mm jelly								
	Premeasument Recorded vide excel sheet page no 2						0.25		
							0.25	1992.25	498.00
4	c) course sand								
	Premeasument Recorded vide excel sheet page no 2						0.25		
							0.25	2778.25	695.00
5	d) Fine sand								
	Premeasument Recorded vide excel sheet page no 2						0.12		
							0.12	2778.25	333.00
6	e) 12.5mm chips								
	Premeasument Recorded vide excel sheet page no 2						0.19		

Ranganjeeva.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ...
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬ.ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
							0.19	1992.25	379.00
7	Supplying, laying and jointing HDPE pipes of specified grade and conforming to IS 4984- 995 with latest amendments and conveyingto work site including loading and unloading at both destinations and rolling and lowering into trenches, laying true to line and jointing of pipes and specials, giving hydraulic test as per relevant ISS with all lead and lifts including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation, testing and commissioning. The rate is exclusive of required specials and fittings wherever necessary like saddle Tee, stub ends, flanged sets, bends, reducers etc. complete (Contractor will make his own arrangements for procuring water for testing) etc. for : HDPE Grade PE80-PN6.0, 630 mm dia. (Perforated Pipe for Rain Water Harvesting Pit)	Mtrs							
	Premeasument Recorded vide excel sheet page no 2						3.60		
							3.60	11341.79	40830.00
8	Providing of Geonets for Rain Water Harvesting pit on top of the filter media as specified indrawings or as approved by Engineer Incharge. Data Rate	Sqm							
	Premeasument Recorded vide excel sheet page no 3						0.62		
							0.62	74.44	46.00
9	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications.	Cum							
	Premeasument Recorded vide excel sheet page no 3								
							60.07	5682.15	341313.00

Ramanamjeevi.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Description of item	Unit	No	L	B	D	Qty	Rate	Amount
Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centring, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2000. Including cost of materials, labour, HOM complete as per specifications.	Cum							
6th cross LHS No 73/74		1	30.00	0.90	0.15	4.05		
		1	12.00	0.90	0.15	1.62		
RHS		1	30.00	0.90	0.15	4.05		
		1	12.00	0.90	0.15	1.62		
RHS		1	30.00	0.90	0.15	4.05		
		1	8.00	0.90	0.15	1.08		
		1	30.00	0.90	0.15	4.05		
		1	30.00	0.90	0.15	4.05		
		1	30.00	0.90	0.15	4.05		
		1	30.00	0.90	0.15	4.05		
		1	30.00	0.90	0.15	4.05		
		1	30.00	0.90	0.15	4.05		
		1	30.00	0.90	0.15	4.05		
		1	9.00	0.90	0.15	1.22		
culvert								
		1	6.50	1.20	0.23	1.79		
		1	7.00	1.20	0.23	1.93		
side walls								
6th cross LHS No 73/74		2	30.00	0.15	0.60	5.40		
		2	12.00	0.15	0.60	2.16		
RHS		2	30.00	0.15	0.60	5.40		
		2	12.00	0.15	0.60	2.16		
RHS		2	30.00	0.15	0.60	5.40		
		2	8.00	0.15	0.60	1.44		
		2	30.00	0.15	0.60	5.40		
		2	30.00	0.15	0.60	5.40		
		2	30.00	0.15	0.60	5.40		
		2	30.00	0.15	0.60	5.40		
		2	30.00	0.15	0.60	5.40		
		2	30.00	0.15	0.60	5.40		
		2	30.00	0.15	0.60	5.40		
		2	9.00	0.15	0.60	1.62		
culvert								
		2	6.50	0.23	0.75	2.24		
		2	7.00	0.23	0.75	2.42		
						115.80	7409.57	858017

C4FC-

Ranasanjeevaiah.
22/03/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.MORTH Specification No. 1600 & 2200 for TMT bars Fe 500.	Tonne							
	Premeasument Recorded vide excel sheet page no 4 to 5						7.11	77543.87	551337.00
14	KSSRB M300-14: Excavation for roadwork in all types of soil by mechanical menas including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and croos sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specification. Loading and unloading with 10km lead.	cum							
	Premeasument Recorded vide excel sheet page no 5 to 6						163.07 163.07	67.01	10927.00
15	KSRRB 300-46 Scarifying by mechanical means stone metal crust 50mm to 100mm thick by along with 20mm premix carpet / surface dressing and stacking old serviciable materials including cost of all labour charges HOM complete as per specifications.	Sqm							
	Premeasument Recorded vide excel sheet page no 6 to 7						3316.58 3316.58	43.32	143674.00

Ramarangeeral.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Description of item	Unit	No	L	B	D	Qty	Rate	Amount
Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. Do- using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4% of modified bituminous binder consisting of 4.97% of VG-30 Bitumen (60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic) (Page No. 171. Item NO.21.78.12)	Cum							
mathru layout 7th cross road KB kantharaju house road		1	30.00	(6.3+6.3)/2	0.04	7.56		
		1	30.00	(6.3+7.2)/2	0.04	8.10		
		1	30.00	(7.2+5.3)/2	0.04	7.50		
		1	30.00	(5.3+6.4)/2	0.04	7.02		
		1	30.00	(6.4+6.5)/2	0.04	7.74		
		1	30.00	(6.5+6.4)/2	0.04	7.74		
		1	30.00	(6.4+5.4)/2	0.04	7.08		
		1	30.00	(5.4+5.7)/2	0.04	6.66		
		1	30.00	(5.7+5.6)/2	0.04	6.78		
		1	30.00	(5.6+5.8)/2	0.04	6.84		
		1	30.00	(5.8+5.7)/2	0.04	6.90		
		1	28.00	(5.7+7.8)/2	0.04	5.94		
mathru layout 6th cross road gurukrupa residency		1	30.00	(6.8+5.8)/2	0.03	5.67		
		1	30.00	(5.8+5.3)/2	0.04	6.66		
		1	30.00	(5.3+6.0)/2	0.04	6.78		
		1	30.00	(6.0+5.7)/2	0.04	7.02		
		1	30.00	(5.7+5.2)/2	0.04	6.54		
		1	30.00	(5.2+6.3)/2	0.04	6.90		
		1	30.00	(6.3+5.3)/2	0.04	6.96		
		1	30.00	(5.3+5.4)/2	0.04	6.42		
		1	27.00	(5.4+6.8)/2	0.04	6.59		
		1	30.00	(6.3+6.2)/2	0.04	7.50		
		1	12.00	(6.2+6.0)/2	0.03	2.20		
mathru layout 3rd cross road		1	30.00	(6.3+6.3)/2	0.04	7.56		
		1	5.20	(9.2+6.6)/2	0.03	1.23		
		1	30.00	(5.0+5.1)/2	0.04	6.06		
		1	30.00	(5.1+5.3)/2	0.04	6.24		
		1	25.00	(5.3+5.7)/2	0.04	5.50		
		1	30.00	(5.6+4.2)/2	0.04	5.88		
		1	30.00	(4.2+4.3)/2	0.04	5.10		
		1	30.00	(4.3+5.0)/2	0.04	5.58		
		1	30.00	(5.0+5.3)/2	0.04	6.18		
		1	9.00	(5.3+5.0)/2	0.04	1.85		

Executive Engineer,
Yelahanka Division,
B.B.M.P, Bangalore - 64.

Executive Engineer,
Yelahanka Division,
B.B.M.P, Bangalore - 64.

Rasalangeeval.
26/03/21

Description of item	Unit	No	L	B	D	Qty	Rate	Amount
						206.28		
deduction 30x3.14x0.9x0.9= 76.30/4=19.07*0.04=0.76						0.76		
						205.52	7899.47	1623502
KSRRB M800-13: Road marking with Hot Applied Thermoplastic' Compound with Reflectorizing Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorizing glass beads at 250gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The Finished surface to be level , Uniform and free from streaks and holes complete as per Specifications. MORTH Specification NO.803 (P.No-182, I.No-24.15)	Sqm							
mathru layout 7th cross road KB kantharaju house road		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	22.00	0.10		4.40		
		55	3.00	0.10		16.50		
mathru layout 6th cross road gurukrupa residency		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	27.00	0.10		5.40		
		2	30.00	0.10		6.00		
		2	12.00	0.10		2.40		
		2	30.00	0.10		6.00		
mathru layout 3rd cross road		2	5.20	0.10		1.04		

Ramanjaneya.

ಸಹಾಯಕ ಆಯುಕ್ತರು ಬೆಲ್ಲಂದೂರು ವಲಯ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Description of item	Unit	No	L	B	D	Qty	Rate	Amount
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	25.00	0.10		5.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	30.00	0.10		6.00		
		2	9.00	0.10		1.80		
						198.54	476.57	94618
KSRRB M800-35. Supply and Installtion of Moulded Shank Raised Pavement Markers made of polycarbonate and ABS(Acrylonitrile Butadiene Styrene) moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering the lens face and shall support a load of 16000 kg tested in accordance to Specifications of Category A of MORTH Circular No RW/ NH/33023/10-97 – DO III Dt 11.06. 1997. The height, width and length shall not exceed 50 mm, 100 mm and 102 mm and with minimum reflective area of 13 Sqcm on each side and the slope to the base shall be 35 degree. The strength of detachment of the integrated cylindrical shanks, (of diameter not less than 19 mm and height not less than 30 mm) from the body is to be a minimum value of 500 Kg. Fixing will be by drilling holes on the road for the shanks to go inside, without nails and	Nos							
LHS		93				93.00		
RHS		92				92.00		
center		93				93.00		
						278.00	374.37	104075
						TOTAL		8316204.39
						12% GST		997944.53
								9314148.92

Ramanjaneyulu
5/04/2021

C&C
Calculated

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ/ಬೆಂಗಳೂರು
ಐ.ಐ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-106

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	Providing and Fixing pre cast covering Slab 100mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work, curing, including form cost of all materials, labour, hire charges of Machinery, loading, unloading, laid and lift, transportation etc., complete. As per Engineer IN charge. (Data Rate).	Sqm							
	6th cross LHS No 73/74		1	30.00	0.90		27.00		
			1	12.00	0.90		10.80		
	RHS		1	30.00	0.90		27.00		
			1	12.00	0.90		10.80		
	RHS		1	30.00	0.90		27.00		
			1	8.00	0.90		7.20		
			20	0.90	0.60		10.80		
			15	0.90	0.60		8.10		
			19	0.90	0.60		10.26		
			12	0.90	0.60		6.48		
			10	0.90	0.60		5.40		
			1	30.00	0.90		27.00		
			16	0.90	0.60		8.64		
			22	0.90	0.60		11.88		
			1	30.00	0.90		27.00		
			21	0.90	0.60		11.34		
			28	0.90	0.60		15.12		
			16	0.90	0.60		8.64		
			18	0.90	0.60		9.72		
			22	0.90	0.60		11.88		
			25	0.90	0.60		13.50		
			10	0.90	0.60		5.40		
			22	0.90	0.60		11.88		
							312.84	2449.18	766201.00
13	Providing and Fixing RCC pre cast covering Slab 250mm thick made out of CC 1:1,5:3 and jelly 20mm Down size with steel reinforcement including form work, laid and lift charges, curing and concrete finished surfaces on both sides etc., complete. As per Engineer IN charge. (Data Rate).	Sqm							
	Culverts		9	1.50	0.60		8.10		
			7	1.50	0.60		6.30		
							14.40	5678.06	81764.06
							Grand Total		10162114.00

Executive Engineer
Yelahanka Division
B.B.M.P. Bangalore

Ramaranjeeewal.
09/04/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬ.ಬ.ಮ.ಪ. ಬೆಂಗಳೂರು-106
8/04/2021